Structural Drying Report DR-7781

Site	14 Wattle Grove, Carindale QLD 4152
Water category	Category 1 (clean water - potable supply)
Drying period	12-15 October 2026

Initial moisture readings 38-42% WME in kitchen floorboards and cabinet kickboards. Two dehumidifiers and four air movers installed. Final readings 12-14% WME (dry standard). No mould detected. Cause noted as burst flexi hose, consistent with plumber findings.

Item	Amount (AUD)
Equipment hire, 3 days	$690.00
Moisture mapping and monitoring visits (x3)	$400.00
Total incl. GST	$1,090.00